

Page 1



NCSU Murphy Center Kitchen Renovation Construction Schedule



ID	Task Name	Duration	Start	Finish	2023 Qtr 3, 2023 Jun 2023 Qtr 3, 2023 Jul 2023 Qtr 3, 2023 Aug 2023 Qtr 3, 2023 Sep 2023 Qtr 3, 2023 Oct 2023 Qtr 3, 2023 Nov 2023 Qtr 3, 2023 Dec 2024 Qtr 1, 2024 Jan 2024 Qtr 1, 2024 Feb 2024 Qtr 1, 2024 Mar 2024 Qtr 1, 2024 Apr 2024 Qtr 1, 2024 May 2024 Qtr 1, 2024 Jun 2024 Qtr 2, 2024 Jul 2024 Qtr 2, 2024 Aug 2024 Qtr 2, 2024 Sep 2024 Qtr 2, 2024 Oct 2024 Qtr 2, 2024 Nov 2024 Qtr 2, 2024 Dec 2025 Qtr 1, 2025 Jan 2025 Qtr 1, 2025 Feb 2025 Qtr 1, 2025 Mar 2025 Qtr 1, 2025 Apr 2025 Qtr 1, 2025 May 2025 Qtr 1, 2025 Jun 2025 Qtr 2, 2025 Jul 2025 Qtr 2, 2025 Aug 2025 Qtr 2, 2025 Sep 2025 Qtr 2, 2025 Oct 2025 Qtr 2, 2025 Nov 2025 Qtr 2, 2025 Dec 2026 Qtr 1, 2026 Jan 2026 Qtr 1, 2026 Feb 2026 Qtr 1, 2026 Mar 2026 Qtr 1, 2026 Apr 2026 Qtr 1, 2026 May 2026 Qtr 1, 2026 Jun 2026 Qtr 2, 2026 Jul 2026 Qtr 2, 2026 Aug 2026 Qtr 2, 2026 Sep 2026 Qtr 2, 2026 Oct 2026 Qtr 2, 2026 Nov 2026 Qtr 2, 2026 Dec 2027 Qtr 1, 2027 Jan 2027 Qtr 1, 2027 Feb 2027 Qtr 1, 2027 Mar 2027 Qtr 1, 2027 Apr 2027 Qtr 1, 2027 May 2027 Qtr 1, 2027 Jun 2027 Qtr 2, 2027 Jul 2027 Qtr 2, 2027 Aug 2027 Qtr 2, 2027 Sep 2027 Qtr 2, 2027 Oct 2027 Qtr 2, 2027 Nov 2027 Qtr 2, 2027 Dec
100	Shelco Contract With Subcontractors	10 days	Mon 10/6/25	Fri 10/17/25	Shelco Contract With Subcontractors
101	Div. 05 Miscellaneous Steel	75 days	Mon 10/20/25	Fri 2/6/26	Div. 05 Miscellaneous Steel
102	Div. 05 - Receive Miscellaneous Steel Shop Drawings	20 days	Mon 10/20/25	Fri 11/14/25	Div. 05 - Receive Miscellaneous Steel Shop Drawings
103	Div. 05 - Shelco/Architect Review Steel Shop Dwgs	15 days	Mon 11/17/25	Tue 12/9/25	Div. 05 - Shelco/Architect Review Steel Shop Dwgs
104	Div. 05 - Misc Material Lead Time	40 days	Wed 12/10/25	Fri 2/6/26	Div. 05 - Misc Material Lead Time
105	Div. 06 Casework	110 days	Mon 10/13/25	Fri 3/20/26	Div. 06 Casework
106	Div. 06 - Receive Millwork/Cabinetry Shop Drawings & Samples	30 days	Mon 10/13/25	Fri 11/21/25	Div. 06 - Receive Millwork/Cabinetry Shop Drawings & Samples
107	Div. 06 - Shelco/Architect Review Millwork/Cabinetry Shop Dwgs & Samples	20 days	Mon 11/24/25	Tue 12/23/25	Div. 06 - Shelco/Architect Review Millwork/Cabinetry Shop Dwgs & Samples
108	Div. 06 - Millwork/Cabinetry Material Lead Time	60 days	Fri 12/26/25	Fri 3/20/26	Div. 06 - Millwork/Cabinetry Material Lead Time
109	Div. 08 Doors and Hardware	100 days	Mon 10/6/25	Fri 2/27/26	Div. 08 Doors and Hardware
110	Div. 08 - Receive Door Frames Shop Drawings & Submittals	20 days	Mon 10/20/25	Fri 11/14/25	Div. 08 - Receive Door Frames Shop Drawings & Submittals
111	Div. 08 - Shelco/Architect Review Door Frame Shop Dwgs & Submittals	15 days	Mon 11/17/25	Tue 12/9/25	Div. 08 - Shelco/Architect Review Door Frame Shop Dwgs & Submittals
112	Div. 08 - Receive Door and Hardware Shop Drawings & Submittals	20 days	Mon 10/6/25	Fri 10/31/25	Div. 08 - Receive Door and Hardware Shop Drawings & Submittals
113	Div. 08 - Door Frame Material Lead Time	30 days	Wed 12/10/25	Fri 1/23/26	Div. 08 - Door Frame Material Lead Time
114	Div. 08 - Door and Hardware Material Lead Time	80 days	Mon 11/3/25	Fri 2/27/26	Div. 08 - Door and Hardware Material Lead Time
115	Div. 08 Metal Louvered Panels	120 days	Mon 10/20/25	Fri 4/10/26	Div. 08 Metal Louvered Panels
116	Div. 08 - Receive Metal Louvered Shop Drawings & Submittals	20 days	Mon 10/20/25	Fri 11/14/25	Div. 08 - Receive Metal Louvered Shop Drawings & Submittals
117	Div. 08 - Shelco/Architect Review Metal Panel Shop Dwgs & Submittals	15 days	Mon 11/17/25	Tue 12/9/25	Div. 08 - Shelco/Architect Review Metal Panel Shop Dwgs & Submittals
118	Div. 08 - Field Measure Metal Panels	5 days	Wed 12/10/25	Tue 12/16/25	Div. 08 - Field Measure Metal Panels
119	Div. 08 - Metal Panel Material Lead Time	80 days	Wed 12/17/25	Fri 4/10/26	Div. 08 - Metal Panel Material Lead Time
120	Div. 08 Storefront / Glass / Glazing	125 days	Mon 10/20/25	Fri 4/17/26	Div. 08 Storefront / Glass / Glazing
121	Div. 08 - Receive Store Front, Glass and Glazing Shop Drawings & Submittals	30 days	Mon 10/20/25	Tue 12/2/25	Div. 08 - Receive Store Front, Glass and Glazing Shop Drawings & Submittals
122	Div. 08 - Shelco/Architect Review Store Front, Glass and Glazing Shop Dwgs & Submittals	15 days	Wed 12/3/25	Tue 12/23/25	Div. 08 - Shelco/Architect Review Store Front, Glass and Glazing Shop Dwgs & Submittals
123	Div. 08 - Store Front, Glass and Glazing Material Lead Time	80 days	Fri 12/26/25	Fri 4/17/26	Div. 08 - Store Front, Glass and Glazing Material Lead Time
124	Div. 9 Framing and Drywall	50 days	Mon 10/20/25	Fri 1/2/26	Div. 9 Framing and Drywall

Tue 8/5/25

ID	Task Name	Duration	Start	Finish	2023 Qtr 3, 2023 Jun 2024 Qtr 3, 2024 Jul 2024 Qtr 4, 2024 Aug 2025 Qtr 1, 2025 Sep 2025 Qtr 2, 2025 Oct 2025 Qtr 3, 2025 Nov 2025 Qtr 4, 2025 Dec 2026 Qtr 1, 2026 Jan 2026 Qtr 2, 2026 Feb 2026 Qtr 3, 2026 Mar 2026 Qtr 4, 2026 Apr 2027 Qtr 1, 2027 May 2027 Qtr 2, 2027 Jun
197	Div. 27- Shelco/Architect Review Data and Communication Shop Dwgs & Submittals	15 days	Wed 12/3/25	Tue 12/23/25	Div. 27- Shelco/Architect Review Data and Communication Shop Dwgs & Submittals
198	Div. 27- Shelco/Architect Review Security Shop Dwgs & Submittals	15 days	Mon 11/17/25	Tue 12/9/25	Div. 27- Shelco/Architect Review Security Shop Dwgs & Submittals
199	Div. 27 -Data and Communication Material Lead Time	50 days	Fri 12/26/25	Fri 3/6/26	Div. 27 -Data and Communication Material Lead Time
200	Div. 27 -Security Material Lead Time	50 days	Wed 12/10/25	Fri 2/20/26	Div. 27 -Security Material Lead Time
201	NCSU ATHLETICS SCHEDULE	547 days	Fri 3/1/24	Tue 4/7/26	NCSU ATHLETICS SCHEDULE
202	2024 Spring Practice	26 days	Fri 3/1/24	Fri 4/5/24	2024 Spring Practice
203	2024 Fall Season	105 days	Wed 8/7/24	Tue 12/31/24	2024 Fall Season
204	2025 Spring Practice	25 days	Mon 3/3/25	Fri 4/4/25	2025 Spring Practice
205	2025 Fall Season	105 days	Thu 8/7/25	Wed 12/31/25	2025 Fall Season
206	2025 Christmas Break Starts	1 day	Fri 12/12/25	Fri 12/12/25	2025 Christmas Break Starts
207	2026 Spring Practice	27 days	Mon 3/2/26	Tue 4/7/26	2026 Spring Practice
208	MURPHY KITCHEN RENOVATION CONSTRUCTION	112 days	Mon 12/15/25	Fri 5/22/26	MURPHY KITCHEN RENOVATION CONSTRUCTION
209	DINING AREA and OFFICE CONSTRUCTION	101 days	Mon 12/15/25	Thu 5/7/26	DINING AREA and OFFICE CONSTRUCTION
210	NC State Dining Remove Kitchen Tools & Furniture	5 days	Mon 12/15/25	Fri 12/19/25	NC State Dining Remove Kitchen Tools & Furniture
211	Shelco Mobilization	1 day	Mon 12/22/25	Mon 12/22/25	Shelco Mobilization
212	Demo Preparations (MEPS Make Safe, Protection)	5 days	Tue 12/23/25	Wed 12/31/25	Demo Preparations (MEPS Make Safe, Protection)
213	Demolition of Existing Space	15 days	Tue 12/23/25	Thu 1/15/26	Demolition of Existing Space
214	Cleaning of Existing Grease Duct	3 days	Fri 1/16/26	Tue 1/20/26	Cleaning of Existing Grease Duct
215	Scarify Floors	5 days	Fri 1/9/26	Thu 1/15/26	Scarify Floors
216	Wall Layout	2 days	Mon 1/26/26	Tue 1/27/26	Wall Layout
217	Under Slab Layout (After Receiving Dimensioned Kitchen Equipment Shop Drawings)	2 days	Fri 1/16/26	Mon 1/19/26	Under Slab Layout (After Receiving Dimensioned Kitchen Equipment Shop Drawings)
218	Install Temporary Enclosure in Weightroom to Underslab Demo	3 days	Thu 1/15/26	Mon 1/19/26	Install Temporary Enclosure in Weightroom to Underslab Demo
219	GPR Slab Scanning for All Coring	4 days	Tue 1/20/26	Fri 1/23/26	GPR Slab Scanning for All Coring
220	Under Slab Plumbing Rough in	15 days	Mon 1/26/26	Fri 2/13/26	Under Slab Plumbing Rough in
221	Under Slab Electrical Rough in	10 days	Mon 1/26/26	Fri 2/6/26	Under Slab Electrical Rough in
222	Hang Duct Work	20 days	Mon 2/9/26	Fri 3/6/26	Hang Duct Work
223	Install VFD's And Fans	3 days	Wed 3/4/26	Fri 3/6/26	Install VFD's And Fans
224	Wall Framing and Soffits	12 days	Wed 1/28/26	Thu 2/12/26	Wall Framing and Soffits
225	Electrical / Plumbing in wall Rough in	10 days	Wed 2/4/26	Tue 2/17/26	Electrical / Plumbing in wall Rough in



NCSU Murphy Center Kitchen Renovation Construction Schedule

ID	Task Name	Duration	Start	Finish	2023	Qtr 3, 2023	Qtr 4, 2023	Qtr 1, 2024	Qtr 2, 2024	Qtr 3, 2024	Qtr 4, 2024	Qtr 1, 2025	Qtr 2, 2025	Qtr 3, 2025	Qtr 4, 2025	Qtr 1, 2026	Qtr 2, 2026	Qtr 3, 2026	Qtr 4, 2026	Qtr 1, 2027	Qtr 2, 2027	Qtr 3, 2027	Qtr 4, 2027	Qtr 1, 2028	Qtr 2, 2028	Qtr 3, 2028	Qtr 4, 2028	Qtr 1, 2029	Qtr 2, 2029	
226	Electrical / Plumbing Wall Rough In Inspections	2 days	Wed 2/18/26	Thu 2/19/26	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
227	Overhead Electrical Rough Ins	15 days	Fri 1/16/26	Thu 2/5/26																										
228	Overhead Water / Plumbing	15 days	Wed 1/28/26	Tue 2/17/26																										
229	Electrical /Plumbing Overhead Inspection	2 days	Wed 2/18/26	Thu 2/19/26																										
230	Health Department Plumbing Rough-in Courtesy Inspection	3 days	Wed 2/18/26	Fri 2/20/26																										
231	Framing Inspections	2 days	Fri 2/13/26	Mon 2/16/26																										
232	Hang Drywall	7 days	Fri 2/20/26	Mon 3/2/26																										
233	Pull Data	7 days	Wed 2/18/26	Thu 2/26/26																										
234	Tape and Mud Drywall	8 days	Fri 2/27/26	Tue 3/10/26																										
235	Spray Acoustical Insulation and/or Overhead Paint	5 days	Wed 2/18/26	Tue 2/24/26																										
236	Prime Paint	5 days	Wed 2/25/26	Tue 3/3/26																										
237	Ceiling Grid	5 days	Fri 2/27/26	Thu 3/5/26																										
238	Install Electrical Fixtures, HVAC Diffusers and Fire Protection Drops	10 days	Wed 3/4/26	Tue 3/17/26																										
239	Install Fire Alarm Devices	7 days	Fri 3/6/26	Mon 3/16/26																										
240	Over Head Ceiling Inspections	2 days	Wed 3/18/26	Thu 3/19/26																										
241	Conditioned Air	2 days	Fri 3/20/26	Mon 3/23/26																										
242	Ceiling Tile	5 days	Fri 3/20/26	Thu 3/26/26																										
243	Point Up	4 days	Wed 3/18/26	Mon 3/23/26																										
244	First Coat of Paint	7 days	Tue 3/24/26	Wed 4/1/26																										
245	Soffit / Hard Ceiling Electrical Inspections	2 days	Wed 3/18/26	Thu 3/19/26																										
246	Hang and Finish Soffits and Hard Ceilings	7 days	Fri 3/20/26	Mon 3/30/26																										
247	Install Dining, Servery and Office Flooring	10 days	Fri 3/27/26	Thu 4/9/26																										
248	Dining & Servery / Casework / Millwork	15 days	Fri 4/3/26	Thu 4/23/26																										
249	Measure and Install Counters	15 days	Fri 4/10/26	Thu 4/30/26																										
250	Install Tile Backsplash	5 days	Fri 5/1/26	Thu 5/7/26																										
251	Plumbing Trim Out at Counters	2 days	Fri 5/1/26	Mon 5/4/26																										
252	Wood Doors and Hardware	2 days	Fri 4/10/26	Mon 4/13/26																										
253	Electrical Trim out	5 days	Thu 4/2/26	Wed 4/8/26																										
254	Data Terminations / Trim out	5 days	Thu 4/2/26	Wed 4/8/26																										
255	Install AV and Security	3 days	Thu 4/2/26	Mon 4/6/26																										



NCSU Murphy Center Kitchen Renovation Construction Schedule



ID	Task Name	Duration	Start	Finish	2023 Jun	Qtr 3, 2023 Jul	Qtr 4, 2023 Aug	Qtr 1, 2024 Sep	Qtr 2, 2024 Oct	Qtr 3, 2024 Nov	Qtr 4, 2024 Dec	Qtr 1, 2025 Jan	Qtr 2, 2025 Feb	Qtr 3, 2025 Mar	Qtr 4, 2025 Apr	Qtr 1, 2026 May	Qtr 2, 2026 Jun	Qtr 3, 2026 Jul	Qtr 4, 2026 Aug	Qtr 1, 2027 Sep	Qtr 2, 2027 Oct	Qtr 3, 2027 Nov	Qtr 4, 2027 Dec	Qtr 1, 2028 Jan	Qtr 2, 2028 Feb	Qtr 3, 2028 Mar	Qtr 4, 2028 Apr	Qtr 1, 2029 May	Qtr 2, 2029 Jun	
256	Signage	3 days	Fri 4/24/26	Tue 4/28/26																										
257	Roller Shades	5 days	Fri 4/10/26	Thu 4/16/26																										
258	Final Paint	5 days	Fri 5/1/26	Thu 5/7/26																										
259	KITCHEN SPECIFIC CONSTRUCTION	48 days	Wed 3/11/26	Fri 5/15/26																										
260	Install Kitchen Hoods	5 days	Wed 3/11/26	Tue 3/17/26																										
261	Install Kitchen Hood Ansul System and Electrical Tie-in	5 days	Wed 3/18/26	Tue 3/24/26																										
262	Install Walk-in Coolers	10 days	Mon 3/23/26	Fri 4/3/26																										
263	Tie In Electrical, Sprinkler and Fire Alarm into Walk-in Coolers	10 days	Mon 4/6/26	Fri 4/17/26																										
264	Install Plastic Health Department Wall Protection	7 days	Mon 4/20/26	Tue 4/28/26																										
265	Kitchen Flooring	8 days	Wed 4/29/26	Fri 5/8/26																										
266	Install Kitchen Equipment	10 days	Fri 4/24/26	Thu 5/7/26																										
267	Install Sneeze Guards	5 days	Mon 5/11/26	Fri 5/15/26																										
268	Kitchen Equipment Tie-ins	7 days	Mon 5/4/26	Tue 5/12/26																										
269	Kitchen Equipment Testing	3 days	Wed 5/13/26	Fri 5/15/26																										
270	Drop Ceiling Tile in Kitchen	3 days	Mon 5/11/26	Wed 5/13/26																										
271	CONSTRUCTION COMPLETION	26 days	Fri 4/17/26	Fri 5/22/26																										
272	HVAC Test and Balance	10 days	Fri 4/17/26	Thu 4/30/26																										
273	Final Clean	10 days	Fri 4/17/26	Thu 4/30/26																										
274	Final Building/Construction Inspections	5 days	Fri 5/8/26	Thu 5/14/26																										
275	Health Department Inspections	5 days	Mon 5/18/26	Fri 5/22/26																										
276	Shelco Punchlist	10 days	Fri 4/17/26	Thu 4/30/26																										
277	NCSU Punchlist	10 days	Fri 5/1/26	Thu 5/14/26																										
278	SCO Certificate of Occupancy	3 days	Wed 5/20/26	Fri 5/22/26																										
279	Health Department Rough Construction Sign Off for Owner to Move in Cookware, Utencils & Food	5 days	Mon 5/18/26	Fri 5/22/26																										
280	Project Completion	1 day	Fri 5/22/26	Fri 5/22/26																										
281	MURPHY CENTER KITCHEN, DINING AND OFFICE MOVE-IN	10 days	Mon 5/25/26	Mon 6/8/26																										
282	NCSU Office and Classroom Move-in FFE	10 days	Mon 5/25/26	Fri 6/5/26																										
283	NCSU Dining Test Kitchen Equipment and Training	10 days	Mon 5/25/26	Fri 6/5/26																										
284	NCSU Open Date for Student Athletes	1 day	Mon 6/8/26	Mon 6/8/26																										